Road name	Local id	latitude	longitude	Culvert material	Height (f	Width (f	Length (f	Overall con	Comment 2	Comment 3	Driveway c	Year	Recommended size	Type of work needed		Cost at over $8500
CENTER RD	2.3	44.33297	-72.630309	Steel Corrugated	15	15	30	Critical			Drainage	1	18	HDPE		$ 808.20
CENTER RD	2.13	44.332107	-72.634991	Steel Corrugated	24	24	40	Poor	Heavy rust,	Intermittent stream	Drainage	1	30	HDPE	needs checcked for size	$ 2,828.40
CENTER RD	2.6	44.3340790	-72.631925	Steel Corrugated	15	15	30	Poor	Beginning to rust		Drainage	1	18	HDPE		$ 808.20
EAST HILL RD	3.6	44.286589	-72.600142	Concrete Sectional	20	20	40	Poor	Breaking at ends	Intermittent stream	Drainage	1	24	HDPE	needs verified	
MOLLY SUPPLE HILL RD	2.7	44.33879	-72.613613	Steel Corrugated	15	15	40	Poor	heavy rust		Drainage	1	18	HDPE		$ 1,077.60
CENTER RD	2.7	44.334407	-72.632394	Steel Corrugated	15	15	30	Poor	Heavy rust		Drainage	1	18	HDPE		$ 808.20
CENTER RD	2.14	44.327505	-72.639194	Steel Corrugated	24	24	40	Poor	Bottom gone; moderate rust		Drainage	1	30	HDPE		$ 2,828.40
MOLLY SUPPLE HILL RD	2.8	44.340017	-72.61205	Plastic Corrugated	15	15	40	Urgent			Drainage	1	18	May just need cleaning or can be reused		$ 1,077.60
MOLLY SUPPLE HILL RD	2.6	44.338192	-72.614719	Concrete Sectional	24	24	50	Critical		Stream runs through	Drainage	1	36	HDPE		$ 3,872.00
CENTER RD	2.5	44.333489	-72.631224	Steel Corrugated	15	15	40	Poor	Unknown rust		Drainage	1	18	HDPE		$ 1,077.60
CENTER RD	2.15	44.32602	-72.642281	Concrete Sectional	18	18	32	Poor		Ephemeral stream	Drainage	1	24	HDPE		$ 1,426.88
EAST HILL RD	3.3	44.323974	-72.625709	Aluminum Corrugated	18	18	40	Poor	Outlet squished		Drainage	1	24	HDPE		$ 1,783.60

MOLLY SUPPLE HILL RD	2.4	44.333678	-72.620768	Aluminum Corrugated	18	18	60	Poor	Inlet and outlet highly warped		Drainage	1	24	HDPE		$ 2,675.40
CENTER RD	2.16	44.324957	-72.644947	Steel Corrugated	15	15	45	Closed			Drainage	1	18	HDPE		$ 1,212.30
MOLLY SUPPLE HILL RD	2.2a	44.331653	-72.623497	Steel Corrugated	24	24	45	Urgent			Drainage	1	24	HDPE		$ 2,006.55
CENTER RD	2.35a	44.300652	-72.677923	Plastic Corrugated	24	24	60	Critical	Header has fallen		Drainage	1	Header reset/cleaning	0		$ -
CENTER RD	2.35b	44.300488	-72.676228	Plastic Corrugated	24	24	60	Urgent			Drainage	1	24	HDPE		$ 2,675.40
EAST HILL RD	0019	44.283507	-72.595112	Steel Corrugated	15	15	35	Poor	Slight rust		Driveway	1	18	ADS		$ 861.70
EAST HILL RD	0025	44.312555	-72.620805	Plastic Corrugated	12	12	40	Poor	Top exposed		Driveway	1	18	ADS		$ 984.80
EAST HILL RD	1126	44.312474	-72.620629	Steel Corrugated	12	12	40	Poor	Moderate rust		Drainage	1	18	ADS		$ 984.80
CENTER RD	0091	44.301545	-72.663811	Plastic Corrugated	18	18	25	Urgent			Driveway	1	18	ADS		$ 615.50
CENTER RD	0112	44.320626	-72.658024	Steel Corrugated	15	15	25	Poor	Heavy rust		Driveway	1	18	ADS		$ 615.50
CENTER RD	0144	44.322692	-72.649581	Steel Corrugated	15	15	30	Critical	Extreme rust, outlet bent		Driveway	1	18	ADS		$ 738.60
CENTER RD	0148	44.324739	-72.645474	Steel Corrugated	15	15	15	Poor			Driveway	1	18	ADS		$ 890.10
ZDON RD	1220	44.327862	-72.657922	Steel Corrugated	12	12	50	Closed			Driveway	1	15	ADS		$ 1,231.00

CENTER RD	1222	44.321504	-72.653911	Steel Corrugated	18	18	15	Poor	Inlet heavily, warped; outlet somewhat broken		Driveway	1	18	ADS		$ 369.30
EAST HILL RD	1244	44.32099	-72.625758	Steel Corrugated	12	12	30	Poor	Heavy rust; outlet bottom rusted through		Driveway	1	18	ADS		$ 738.60
CULVER HILL RD	18.7	44.32387	-72.589968	Aluminum Corrugated	15	15	35	Critical			Drainage	1	18	HDPE		$ 942.90
SHADY RILL RD	14.25	44.331612	-72.578872	Steel Corrugated	24	24	50	Poor	Bottom rusted out		Drainage	2	30	HDPE		$ 3,535.50
CULVER HILL RD	18.10	44.327017	-72.59242	Steel Corrugated	15	15	30	Poor	Slight rust		Not Yet De	2	18	HDPE		$ 808.20
CULVER HILL RD	18.9	44.325795	-72.591546	Steel Corrugated	15	15	30	Closed			Drainage	2	18	HDPE		$ 808.20
MOLLY SUPPLE HILL RD	2.9	44.340882	-72.611601	Steel Corrugated	15	15	35	Poor	Heavy rust		Drainage	2	18	HDPE		$ 942.90
STORY RD	4.3	44.355584	-72.608472	Aluminum Corrugated	15	15	35	Critical	Outlet squash, and broken		Drainage	2	18	HDPE		$ 942.90
SHADY RILL RD	14.13	44.344368	-72.589427	Steel Corrugated	15	15	60	Critical	Moderate rust		Drainage	2	18	HDPE		$ 1,616.40
MCCULLOUGH HILL RD	36.18	44.308261	-72.636623	Plastic Corrugated	24	24	36	Poor			Drainage	2	Needs outlet work	Heavy erosion at outlet needs stone work	Heavy erosion at outlet needs stone work	$ -

SHADY RILL RD	14.23	44.3335	-72.579723	Steel Corrugated	24	24	50	Poor	Heavy rust, bottom gone		Drainage	2	30	HDPE		$ 3,535.50
MCCULLOUGH HILL RD	36.8	44.299862	-72.651505	Plastic Corrugated	24	24	50	Poor			Drainage	2	Needs outlet work	Heavy erosion at outlet needs stone work	Heavy erosion at outlet needs stone work	$ -
SHADY RILL RD	14.15	44.343502	-72.588553	Steel Corrugated	24	24	45	Closed			Drainage	2	24	HDPE		$ 2,006.55
MCCULLOUGH HILL RD	36.3	44.299088	-72.663486	Aluminum Corrugated	18	18	30	Critical	Unknown rust		Drainage	2	24	HDPE		$ 1,337.70
CULVER HILL RD	18.12	44.328479	-72.593671	Steel Corrugated	15	15	30	Closed			Drainage	2	18	HDPE		$ 808.20
SHADY RILL RD	14.1	44.342782	-72.611051	Steel Corrugated	15	15	40	Critical	Bottom gone, heavy rust		Drainage	2	18	HDPE		$ 1,077.60
SHADY RILL RD	14.9	44.349381	-72.59658	Plastic Corrugated	24	24	65	Urgent			Drainage	2	Drop inlet needs cleaned and possibly rebuilt		Drop inlet needs cleaned and possibly rebuilt	$ -
MACEY RD	8.20	44.361794	-72.603376	Aluminum Corrugated	15	15	38	Critical			Drainage	2	18	HDPE		$ 1,023.72
CULVER HILL RD	18.1	44.312887	-72.579918	Steel Corrugated	15	15	40	Critical	beggining to rust		Drainage	2	18	HDPE		$ 1,077.60
MCCULLOUGH HILL RD	36.16	44.305952	-72.639696	Aluminum Corrugated	15	15	32	Poor			Drainage	2	18	HDPE	Currently buried/removed	$ 862.08
CULVER HILL RD	18.11	44.327845	-72.593097	Steel Corrugated	15	15	30	Critical	Moderate rust		Drainage	2	18	HDPE		$ 808.20

MCCULLOUGH HILL RD	36.1	44.29967	-72.668248	Steel Corrugated	18	18	32	Poor	Beginning to Rust		Drainage	2	24	HDPE		$ 1,426.88
MCCULLOUGH HILL RD	36.2	44.299514	-72.665916	Steel Corrugated	18	18	30	Poor	Moderate Rust	Intermittent stream output	Drainage	2	24	HDPE		$ 1,337.70
SHADY RILL RD	14.14	44.344175	-72.588754	Unknown	15	15	70	Urgent			Drainage	2	18	HDPE		$ 1,885.80
SHADY RILL RD	14.21	44.335502	-72.581166	Steel Corrugated	18	18	45	Closed			Drainage	2	24	HDPE		$ 2,006.55
SHADY RILL RD	14.9a	44.348154	-72.594608	Unknown	18	18	55	Urgent			Drainage	2	24	HDPE		$ 2,452.45
SHADY RILL RD	14.17a	44.342283	-72.588052	Steel Corrugated	18	18	55	Poor	Heavy rust		Drainage	2	24	HDPE		$ 2,452.45
SHADY RILL RD	14.17b	44.34108	-72.586351	Steel Corrugated	15	15	36	Poor	Moderate rust	Outputs to stream	Drainage	2	24	HDPE		$ 1,605.24
SHADY RILL RD	1180	44.344853	-72.590116	Plastic Corrugated	12	12	21	Poor	Inlet somewhat broken		Driveway	2	15	ADS		$ 347.34
SHADY RILL RD	0123	44.347884	-72.608033	Unknown	15	15	15	Critical			Driveway	2	18	ADS		$ 369.30
SHADY RILL RD	0124	44.346674	-72.608738	Steel Corrugated	15	15	30	Poor	Heavy rust. Outlet bottom broken		Driveway	2	18	ADS		$ 738.60
MCCULLOUGH HILL RD	0168	44.300088	-72.650338	Plastic Corrugated	15	15	30	Closed			Driveway	2	18	ADS		$ 738.60
BROOK RD	2.1	44.324093	-72.633312	Aluminum Corrugated	15	15	30	Critical	Outputs to stream		Drainage	3	Needs stone work/cleaning			$ -

BROOK RD	2.8	44.326059	-72.63237	Steel Corrugated	15	15	40	Critical	beginning to rust, outlet bottom, slightly broken		Drainage	3	18	HDPE		$ 1,077.60
BROOK RD	2.26	44.308324	-72.648732	Aluminum Corrugated	15	15	32	Poor			Drainage	3	18	HDPE		$ 862.08
LOWER BARNETT HILL RD	37.4	44.279319	-72.637203	Steel Corrugated	18	18	32	Poor	Heavy rust		Drainage	3	24	HDPE		$ 1,426.88
LOWER BARNETT HILL RD	0013	44.279964	-72.637199	Steel Corrugated	12	12	30	Poor	Outlet broken; moderate rust		Drainage	3	18	ADS		$ 738.60
MACEY RD	8.3	44.34718	-72.590028	Steel Corrugated	10	10	32	Closed	Outlet bottom gone		Drainage	3	18	HDPE		$ 862.08
MACEY RD	8.22	44.363977	-72.603851	Aluminum Corrugated	15	15	36	Poor	Outlet crushed		Drainage	3	18	HDPE		$ 969.84
MOLLY SUPPLE HILL RD	1211	44.339141	-72.613172	Steel Corrugated	15	15	30	Poor	Moderate rust		Driveway	3	18	ADS		$ 738.60
MOLLY SUPPLE HILL RD	0131	44.341338	-72.611438	Steel Corrugated	15	15	25	Poor	Heavy rust		Driveway	3	15	ADS		$ 413.50
MOLLY SUPPLE HILL RD	0133	44.341088	-72.611539	Steel Corrugated	12	12	25	Poor	Heavy rust		Driveway	3	18	ADS		$ 615.50
MOLLY SUPPLE HILL RD	0134	44.339479	-72.61274	Steel Corrugated	15	15	30	Poor	Heavy rust		Drainage	3	18	ADS		$ 738.60
MOLLY SUPPLE HILL RD	0135	44.339314	-72.612927	Steel Corrugated	15	15	18	Poor	Heavy rust		Driveway	3	18	ADS		$ 443.16

N BEAR SWAMP RD	7.5	44.365571	-72.62358	Aluminum Corrugated	15	15	22	Poor	Inlet broken eroded dangerously close to surface of road		Drainage	3	18	HDPE	may need to	$ 592.68
NELLIE CHASE RD	6.12	44.369714	-72.61587	Steel Corrugated	15	15	32	Critical			Drainage	3	18	HDPE	may be buri	$ 862.08
NELLIE CHASE RD	6.3	44.360364	-72.614328	Steel Corrugated	18	18	20	Critical			Drainage	3	18	HDPE		$ 538.80
NORTON RD	10.4	44.344744	-72.562683	Aluminum Corrugated	15	15	30	Poor	Inlet, heavily dented, and warped		Drainage	3	18	HDPE		$ 808.20
NORTON RD	10.2	44.348475	-72.559927	Steel Corrugated	15	15	40	Poor	Heavy rust; header collapsed on inlet		Drainage	3	18	HDPE		$ 1,077.60
NOTCH RD	33.9	44.317123	-72.681036	Steel Corrugated	24	24	45	Poor	Small amount of rust	Appears to be 15” running into 24” under road?	Drainage	3	24	HDPE	Currently 15	$ 2,006.55
NOTCH RD	33.4	44.313694	-72.672614	Steel Corrugated	18	18	35	Poor	Heavy rust; outlet bottom rusted through	Intermitte nt stream	Drainage	3	24	HDPE		$ 1,560.65
NOTCH RD	1193	44.310192	-72.661075	Steel Corrugated	12	12	4	Poor			Driveway	3	15	ADS		$ 66.16
NOTCH RD	0099	44.31674	-72.679853	Steel Corrugated	15	15	30	Critical	Heavy rust		Driveway	3	18	ADS		$ 738.60

PORTAL RD	27.12	44.299848	-72.589306	Steel Corrugated	72	72	90	Poor	Moderate rust	Stream passage	Drainage	3	H & H will determine size			?????
PORTAL RD	27.5	44.291082	-72.592715	Unknown	15	15	30	Closed			Drainage	3	18	HDPE		$ 808.20
UPPER SUNNYBROOK RD	39.5	44.285438	-72.607796	Aluminum Corrugated	15	15	35	Closed			Drainage	3	18	HDPE		$ 942.90
UPPER SUNNYBROOK RD	1115	44.282352	-72.608147	Steel Corrugated	12	12	30	Closed			Drainage	3	15	ADS		$ 496.20
WEST HILL RD	0064	44.364492	-72.608713	Plastic Corrugated	10	10	25	Critical			Driveway	3	15	ADS		$ 413.50
WEST HILL RD	1164	44.364129	-72.608907	Plastic Corrugated	15	15	25	Poor			Driveway	3	18	ADS		$ 615.50
WOOD RD	9.9	44.355683	-72.579782	Aluminum Corrugated	15	15	32	Poor			Drainage	3	18	HDPE		$ 862.08
WOOD RD	9.11	44.35974	-72.580179	Steel Corrugated	30	30	30	Poor	Bottom rusted out	Stream	Drainage	3	Based on H &H ~60		60 from US	$ 6,810.00
WOOD RD	9.8	44.352329	-72.583239	Steel Corrugated	15	15	40	Poor			Drainage	3	18	HDPE		$ 1,077.60
PORTAL RD	27.13	44.30152	-72.586394	Aluminum Corrugated	15	15	40	Closed			Drainage	4	18	HDPE	Unable to lo	$ 1,077.60
BROOK RD	2.29	44.302972	-72.652858	Steel Corrugated	18	18	50	Poor	Moderate rust	Output to stream	Drainage	4	24	HDPE		$ 2,229.50

BROOK RD	2.7	44.327472	-72.631836	Plastic Corrugated	24	24	50	Critical		Stream output	Drainage	4	May be able to cut off and add stone for splash pool			$ -
BROOK RD	2.27	44.305964	-72.650538	Steel Corrugated	18	18	32	Poor			Drainage	4	24	HDPE		$ 1,426.88
E BEAR SWAMP RD	14.8	44.357079	-72.62935	Steel Corrugated	18	18	40	Poor	Mild rust		Drainage	4	18	HDPE		$ 1,077.60
PORTAL RD	27.11	44.298913	-72.589708	Steel Corrugated	18	18	40	Poor	Moderate rust, inlet torn. Outlet created hole under it and part broke off		Drainage	4	24	HDPE		$ 1,783.60
PORTAL RD	27.14	44.301987	-72.585669	Steel Corrugated	15	15	30	Closed			Drainage	4	18	HDPE	Unable to fi	$ 808.20
NOTCH RD	33.13	44.319647	-72.687284	Plastic Corrugated	18	18	40	Closed			Drainage	4	24	HDPE		$ 1,783.60
E BEAR SWAMP RD	14.6	44.355882	-72.621738	Steel Corrugated	15	15	30	Critical			Drainage	4	18	HDPE		$ 808.20
NELLIE CHASE RD	6.16	44.372118	-72.615868	Steel Corrugated	15	15	40	Poor	heavy with holes		Drainage	4	18	HDPE		$ 1,077.60
FRENCH RD	17.2	44.34055	-72.600471	Steel Corrugated	18	18	30	Poor	Bottom rusted out		Drainage	4	24	HDPE		$ 1,337.70
E BEAR SWAMP RD	14.4	44.3528	-72.615914	Steel Corrugated	15	15	35	Poor	beginning to rust		Drainage	4	18	HDPE		$ 942.90

S BEAR SWAMP RD	14.7	44.341718	-72.646659	Concrete Sectional	20	20	26	Poor	Heavy rust		Drainage	4	24	HDPE		$ 1,159.34
PORTAL RD	27.6	44.293847	-72.592488	Steel Corrugated	18	18	40	Closed			Drainage	4	24	HDPE	Unable to fi	$ 1,783.60
LOWER SUNNYBROOK RD	39.1	44.279351	-72.617573	Steel Corrugated	15	15	40	Closed			Drainage	4	18	HDPE	May have been removed or buried. Needs reassessed if is necessary.	$ 1,077.60
BOLDUC RD	25.2	44.312857	-72.593866	Plastic Corrugated	24	24	70	Poor			Drainage	4	needs cleaned out		needs cleane	$ -
FRENCH RD	17.1	44.340376	-72.599328	Steel Corrugated	18	18	40	Poor	Bottom rusted out		Drainage	4	24	HDPE		$ 1,783.60
S BEAR SWAMP RD	14.9a	44.34465	-72.648291	Aluminum Corrugated	15	15	36	Closed			Drainage	4	18	HDPE		$ 969.84
BROOK RD	2.14a	44.318322	-72.636786	Steel Corrugated	18	18	40	Poor	Holes in bottom	Ephemeral stream	Drainage	4	24	HDPE		$ 1,783.60
NELLIE CHASE RD	6.9a	44.368705	-72.616402	Steel Corrugated	15	15	30	Poor	Bottom rusted		Drainage	4	18	HDPE		$ 808.20
BOLDUC RD	1123	44.301888	-72.602075	Steel Corrugated	12	12	30	Poor	Outlet very broken; heavy rust		Driveway	4	15	ADS		$ 496.20
BOLDUC RD	1124	44.307154	-72.600801	Unknown	12	12	25	Critical			Driveway	4	18	ADS		$ 615.50

BOLDUC RD	1129	44.306706	-72.582267	Steel Corrugated	12	12	30	Poor	Very heavy, rust; inlet and outlet both jagged from rust		Driveway	4	18	ADS		$ 738.60
WOOD RD	0052	44.351996	-72.583373	Steel Corrugated	15	15	30	Poor	Moderate rust		Driveway	4	18	ADS		$ 738.60
WOOD RD	0055	44.346809	-72.588008	Steel Corrugated	12	12	30	Poor	Heavy rust has caused bottom to break		Driveway	4	18	ADS		$ 738.60
MACEY RD	1155	44.3542	-72.597662	Steel Corrugated	12	12	30	Closed			Driveway	4	18	ADS		$ 738.60
NELLIE CHASE RD	1170	44.363581	-72.6155	Steel Corrugated	15	15	48	Poor			Driveway	4	18	ADS		$ 1,181.76
S BEAR SWAMP RD	0157	44.337311	-72.639518	Plastic Corrugated	15	15	30	Critical			Driveway	4	?	?	May be able	$ -
S BEAR SWAMP RD	1239	44.340157	-72.643123	Mixed	12	12	18	Poor	Outlet, broken and heavily rusted		Driveway	4	15	ADS		$ 297.72
DAVY RD	38.1	44.289232	-72.608608	Steel Corrugated	15	15	36	Closed			Drainage	5	18	HDPE		$ 969.84
DANIELS FARM RD	21.1	44.340135	-72.650843	Concrete Sectional	36	36	25	Poor		Stream passage	Drainage	5	H & H needed w/ HEC-RAS	?		$ -
THREE MILE BRIDGE RD	1.5	44.261018	-72.617465	Steel Corrugated	18	18	50	Poor	Heavy rust		Drainage	5	18	HDPE		$ 1,347.00

N BEAR SWAMP RD	7.4	44.361419	-72.621447	Steel Corrugated	15	15	40	Urgent			Drainage	5	18	HDPE		$ 1,077.60
TANGLE TOWN RD	25.2	44.313462	-72.595185	Steel Corrugated	15	15	30	Poor	Heavy rust		Drainage	5	18	ADS		$ 738.60
BROOK RD	2.5	44.329152	-72.632008	Steel Corrugated	24	24	40	Poor	Small rust		Drainage	5	24	HDPE		$ 1,783.60
GOVERNMENT HILL RD	17.5	44.342181	-72.593759	Steel Corrugated	18	18	40	Closed			Drainage	5	18	HDPE	May have been removed or buried. Needs reassessed if is necessary.	$ 1,077.60
DAVY RD	38.2	44.289123	-72.609012	Steel Corrugated	15	15	40	Poor	Beginning to rust		Drainage	5	18	HDPE		$ 1,077.60
DAVY RD	38.5	44.290022	-72.615488	Steel Corrugated	15	15	22	Closed	unkown rust		Drainage	5	18	HDPE		$ 592.68
STORY RD	4.2	44.354851	-72.607651	Steel Corrugated	15	15	40	Poor	heavy rust with holes		Drainage	5	24	HDPE		$ 1,783.60
OLD BROOK RD	45.3	44.29587	-72.669553	Steel Corrugated	18	18	32	Poor	Bottom rusted out		Drainage	5	24	HDPE		$ 1,426.88
OLD BROOK RD	45.4	44.295371	-72.669595	Steel Corrugated	18	18	32	Critical	Bottom rusted out		Drainage	5	24	HDPE		$ 1,426.88
STORY RD	1175	44.356467	-72.609537	Plastic Corrugated	15	15	30	Poor				5	18	ADS		$ 738.60
STORY RD	1177	44.353975	-72.607018	Plastic Corrugated	15	15	30	Poor			Drainage	5	H & H needed >60	HDPE	USGS recor	$ 6,810.00

S BEAR SWAMP RD	0113	44.354195	-72.641017	Steel Corrugated	24	24	25	Poor	Moderate rust. Outlet squished	Stream runs through	Drainage	5	H & H needed >60	?		$ -
E BEAR SWAMP RD	0114	44.364794	-72.637782	Steel Corrugated	18	18	30	Poor	Heavy rust, holes		Driveway	5	18	ADS		$ 738.60
E BEAR SWAMP RD	0118	44.356722	-72.627495	Steel Corrugated	15	15	30	Poor	Moderate rust		Drainage	5	18	ADS		$ 738.60
BLACK BEAR HL	0142	44.33144	-72.620453	Unknown	15	15	30	Urgent			Driveway	5	18	ADS		$ 738.60
WINDLEA DR	1223	44.323266	-72.651636	Plastic Corrugated	12	12	40	Critical			Driveway	5	15	ADS		$ 661.60
DANIELS FARM RD	1241	44.341297	-72.648734	Other	18	18	30	Poor			Driveway	5	24	HDPE		$ 1,337.70
BROOK RD	0161	44.322575	-72.633754	Plastic Corrugated	15	15	25	Poor			Driveway	5	18	ADS		$ 615.50
BROOK RD	1302	44.317398	-72.638062	Plastic Corrugated	12	12	30	Poor			Driveway	5	15	ADS		$ 496.20

